

START-UP REQUEST

CUSTOMER INFORMATION:

Company Name: _____

Phone: _____

The start-up is requested for: _____ Request date of start-up: _____

Unit Model: _____ Serial Number: _____

Address of site for the start-up: _____

Name of person who will attend the start-up: _____ Phone no: _____

We declare that the indications reported in the USER AND INSTALLATION MANUAL have been respected, in particular about the following checks:

Fill in the inspections list below:

INSTALLATION

The functional spaces are respected. Yes ☐ No ☐

The positioning of the unit grants its correct and regular operation. Yes ☐ No ☐

The accessibility of unit is granted for maintenance purpose. Yes ☐ No ☐

The vibration transmission has been limited through suitable expedients/precautions. Yes ☐ No ☐

ELECTRICAL SYSTEM

The electrical power supply is available and compliant with the data on the label. Yes ☐ No ☐

The connections and inputs are fulfilled. Yes ☐ No ☐

Crankcase heaters were powered 8 hours before the start-up. Yes ☐ No ☐

HYDRAULIC SYSTEM (ONLY IN THE UNIT WHERE PROVIDED)

It is completed, loaded, air escaped, and the flow rate was checked. Yes ☐ No ☐

The water filter is installed upline to the unit and it is clean. Yes ☐ No ☐

Flow switch, differential pressure switch, water pumps contactor and thermal protection are installed and tested. Yes ☐ No ☐

AIR DISTRIBUTION AND SUCTION SYSTEM (ONLY FOR DUCTING UNITS)

It is completed, calibrated and the air flow has been checked. Yes ☐ No ☐

The discharge of condensation, if provided, is installed and checked. Yes ☐ No ☐

CONNECTING REFRIGERATING PIPES (ONLY FOR UNIT WITH 2 SECTIONS)

The pipes are installed the tightness is tested. Yes ☐ No ☐

The vacuum was carried out. Yes ☐ No ☐

The pressure test and the refrigerant charge were carried out. Yes ☐ No ☐

We declare that the site where the unit is installed is accessible in a safety way and it is compliant with the safety rules currently in force.

In particular: units installed over 2 meters from the floor have to be reachable by fix or movable scaffoldings on each side of the unit; escalators over 2 meters can't be considered compliant with rules; units installed on roofings/lofts have to be enclosed by parapets.

In any case it is mandatory to respect safety rules in force.

GENERAL CONDITIONS

The request of first start-up has to be sent to the Clivet authorized Service Center at least 10 days before the expected date of intervention. The Service Center is only compelled to check the correct operating of the unit.

The costs deriving from the missing or incomplete controls, that we mentioned above, will be charged to the Customer by the Service Center.

The warranty expires automatically if the first start-up is not done by the Clivet authorized Service Center.